

Plot 14, Lekki — weeks 21 and 22

Two pages, every fortnight, written for you rather than for the site team.

DECISIONS REQUIRED FROM YOU

1. Bathroom tile — choose by Friday 3 October

The tiler starts on the 6th. If the choice slips past Friday he moves to another job and returns on the 20th, which pushes handover by two weeks.

Needed by: Fri 3 Oct

2. Confirm the kitchen island size

The 2.4m island leaves 900mm clearance on the oven side, which is tight with the door open. We recommend 2.1m. Your call — we'll build either.


Needed by: Wed 8 Oct

Cost and programme movement


Item	Last report	This report	Movement
Contract sum	₦58,400,000	₦58,400,000	No change
Approved variations	₦1,240,000	₦1,910,000	+₦670,000
Forecast final	₦59,640,000	₦60,310,000	+₦670,000
Handover date	18 Dec 2026	18 Dec 2026	No change

The variation is the rewire of the outbuilding, which you approved on 14 September. Nothing else moved. When nothing moves we still say so, because silence reads as bad news.

What happened on site



First-fix electrics, ground floor. Cables are in the walls but not connected. The mess is expected at this stage and gets covered next week.



Roof felt and battens complete. The house is watertight from above. Tiles start Monday, weather permitting.

Next two weeks

- Tiling the roof — 3 days, noisy, skip on the driveway
- First-fix plumbing upstairs — water off between 9 and 4 on Tuesday
- Plasterboard delivery Thursday — the road will be partly blocked for an hour

What might go wrong

Rain on Monday or Tuesday delays the roof tiles. That has no effect on handover because the following trade works inside. We flag it so an idle-looking site doesn't worry you.

Written by Tunde Ajayi, site manager · Reply to this email or call 0801 234 5678 between 7am and 6pm.

Sample document produced by Easyworld to demonstrate a client reporting format. Buildwise is not a real firm; all figures are illustrative.